Bill No: I[st] & FINAL

M. A. R. 57 (Rule 116) No. D
Measurement Book

17717

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency..... M/s: KRIDL. Est cost: 5.00 L.

Date of commencement of work.....

Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Depth	Contents	Reference to last Measurement
2	3	4	5	6	7	8
Name of Work: Drilling of Borewell at Doddabommasandra Lake park west Gate part. 2.						
IDB No: 010-18-000020.						
Rly. No: EE/project/Ag. No: 247/17-18 Dt: 26/03/18.						
Left No: EE (project)/YNK zone/No/247/17-18 Dt: 26/03/18.						
Station No: ①: Geophysical investigation of site for sinking borewell for supplying drinking water to the habsitation either through the hand pump. M/s of P.W.S.S						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	by vertical Sounding by adopting Venner or Schlumberys method etc complete as per specification.						
	Doddabommasandra Lake park.	1	-	-	-	1 No.	1938.46
				@ Rs 1938.46			
Item No: ②	Sinking bore well of 165 mm dia clear using Super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all starts including over burden up to 20 mtrs fixing of casing pipes collars & cap with necessary cutting welding etc complete as per specification.						

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

Serial No. 17724

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	make Combined energy meter - cum - control panel board unit of size 600 x 450 x 200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50 Hz, 380/440 volts. A.C. supply with spring loaded catch, locking device with a key etc complete as per specification.						
		1	-	-	-	1 No.	
			Rs 10,000/ each			10,000=00	

20/9/2018

20/09/18.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No: (21): Bescom deposit (Account ID 7493823939).	-	-	-	Rs	6460-00	6460 43647
					Total Rs		44293 4800 12-
					Add 1% KRIDL charges. Bescom Deposit	+	4872 6465
					Grand Total Rs		491.65 4,90,9
						M	
	Certified that the above work has been ca						
	Satisfactorily as per specifications.						
	P.M. Malapadn						
	ತೋಟಗಾರಿಕೆ ನಿರೀಕ್ಷಕರು ಯಲಹಂಕ ವಲಯ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ						
	Assistant Executive Engineer Byatarayanapura Sub-Division KRIDL, BBMP, Bangalore						
	Asst. Executive Engineer Project Division Yelahanka Zone Bangalore 28/2/19						
	Jeevadraja JE 28/2/19						

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

17725

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Audited & Admitted for Rs. Rs. 4,90,949-00			Total		Rs. 4,90,949-00	
				2%. IT	-	9819-00	
				1%. Cess	-	4909-00	
				0.1%. CBF	-	491-00	
	Rs. 4,42,417-00 by Cheque			5%. FRD	-	24547-00	
	and Rs. 48542-00 by Adjustment			1%. CGST	-	4383-00	
				1%. SGST	-	4383-00	
	Accts. Supdt. Project Division B.B.M.P. 26/03.	Exe. Engineer Project Division B.B.M.P		Adju.		48532-00	
				Cheque:		4,42,417-00	